

June 16, 2015 Project No. 2892.040

Mr. Rick Joy Joy Engineering 81822 State Route 70 Beckwourth, California 96129

RE: Goss Pit Sand

Dear Mr. Joy:

Per your request, we have performed testing on the sand delivered to our laboratory from the Goss Pit. Test results in comparison with local standard specifications are as follows:

Sieve Size Analysis (ASTM C136/C117)			
U.S. Standard	Percent By Weight Passing		
Sieve Size	Goss Pit	CalTrans Specifications	
¾ Inch	100	100	
No. 4	100	35 – 100	
No. 200	7.0	0 – 15	

Sand Ed	uivalent
Goss Pit	CalTrans Specifications
26	20 Minimum

We appreciate the opportunity to provide our laboratory testing services. If you have any questions or require further information, please do not hesitate to call.

Sincerely,

Wood Rodgers, Incorporated

Laboratory Manager RE Number 23118

Expires: 12-31-16

Associate
GE Number 28
Expires 03-3

BTC:MJS:da